BRUHATH BANGALORE MAHANAGARA PALIKE
EXECUTIVE ENGINEER ELECTRICAL

COMPLETION REPORT				
1	Name of Work		Upgradation of Energy Efficient Illumination and Ornamental Poles in Ward no 02 & 04 Parks Yelahanka Assembly Constituency.	
2	Sanctioned Estimate		Rs.150 Lakhs	
3	Head of A/c which is chargeable		P-3075 (Special Compressive development works in Bangalore city)	
4	Entrustment Order No. & Date		BBMP/EE/YNK-D/EMPT-5/W.O/80/21-22 dt-21-01-22	
5	Name of Contractor		Sri A N Madhusudhan (M/s Suraksha Electicals)	
6	y. Time stipulated for z. Completion of Work		90 Days	
7	Date of Commencement	Date of Closing	21.01.2022	18.08.2022
8	b.Delay in execution of work		Yes	
9	Measurement recorded in		M.B No: 2607/22-23	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on		18.08.2022	
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer		Executive Engineer (Ele),Yelahanka Zone Mr.K.N.Babu Reddy Mr.K.N.Babu Reddy. (Incharge AEE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
1,50,00,000/-	**1,52,98,555.37**	**2,98,555.87**	-	4.85% Above

Certified that the above has been completed within the stipulated time noted in the work order.

1 Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

Chief Engineer (Yelahanka)
BBMP